

Bauzeitenplan - Gewerk Holz-Fenster Altbau

Energetische Maßnahmen Oberschule Grimma, Wallgraben 23, 04668 Grimma

					März		April 2025					Mai 2025					Juni 2025					Juli 2025					August 2025					September 2025												
					13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40												
Pos	Vorgang	Dauer	Start	Ende																																								
1	1.BA - Hauptsteiger KG bis DG	17 tt	04.04.2025	28.04.2025																																								
2	2.BA - 214-216/116-118/014-016	13 tt	23.04.2025	09.05.2025																																								
2.1	Tausch Fenster 2.OG - 6 Stk.	3 kt	23.04.2025	25.04.2025																																								
2.2	Tausch Fenster 1.OG - 6 Stk.	3 at	28.04.2025	30.04.2025																																								
2.3	Tausch Fenster EG - 6 Stk	4 at	06.05.2025	09.05.2025																																								
3																																												
4	3.BA - 012-013/114-115/212-213	17 tt	26.05.2025	17.06.2025																																								
4.1	Tausch Fenster 2.OG - 6 Stk.	3 kt	26.05.2025	28.05.2025																																								
4.2	Tausch Fenster 1.OG - 6 Stk.	3 at	02.06.2025	04.06.2025																																								
4.3	Tausch Fenster EG - 6 Stk	4 at	12.06.2025	17.06.2025																																								
5																																												
6	4.BA - 008-010/112-110/210-208	8 tt	26.06.2025	07.07.2025																																								
6.1	Tausch Fenster 2.OG - 6 Stk. Sonnenschutz	6 kt	26.06.2025	01.07.2025																																								
6.2	Tausch Fenster 1.OG - 6 Stk. Sonnenschutz	5 kt	03.07.2025	07.07.2025																																								
6.3	Tausch Fenster EG - 6 Stk Sonnenschutz	6 kt	01.07.2025	06.07.2025																																								
7																																												
8	5.BA - 006, 005/105-108/205, 206	14 tt	01.07.2025	18.07.2025																																								
8.1	Tausch Fenster 2.OG - 6 Stk. Sonnenschutz	4 kt	01.07.2025	04.07.2025																																								
8.2	Tausch Fenster 1.OG - 6 Stk. Sonnenschutz	5 kt	07.07.2025	11.07.2025																																								
8.3	Tausch Fenster EG - 6 Stk Sonnenschutz	5 kt	14.07.2025	18.07.2025																																								
9																																												
10	6.BA - 003,004,028/1003,104,126/203,204,225	20 tt	31.07.2025	27.08.2025																																								
10.1	Tausch Fenster 2.OG - 7 Stk. Sonnenschutz	5 kt	31.07.2025	04.08.2025																																								
10.2	Tausch Fenster 1.OG - 7 Stk. Sonnenschutz	7 kt	05.08.2025	11.08.2025																																								
10.3	Tausch Fenster EG - 7 Stk. Sonnenschutz	7 kt	21.08.2025	27.08.2025																																								
11																																												
12	7.BA - Sanitärbereiche EG bis 2.OG	23 tt	30.06.2025	30.07.2025																																								
12.1	Tausch Fenster 2.OG - 18 Stk.	9 kt	30.06.2025	08.07.2025																																								
12.2	Tausch Fenster 1.OG - 18 Stk.	10 kt	09.07.2025	18.07.2025																																								
12.3	Tausch Fenster EG - 18 Stk.	10 kt	21.07.2025	30.07.2025																																								

Projektzeitrahmen von 24.03.2025 bis 05.10.2025

Druckdatum: 08.11.2024 17:00

ARCHITEKTUR & STATIKBURO
 BEYER und LÄTZSCH
 Pappisches Tor 1
 04668 Grimma
 Tel. 03437/918815
 Fax 03437/919878
 e-Mail: info@as-bl.de