

IHB Neubau Innovation Hub
 Weinbergweg 23, 06120 Halle (Saale)

Leipzig 01.04.2025
 Index
 Erstellt

Darstellungsbeginn: 24.03.2025
 Aktuell: 01.04.2025

EINZELTERMINPLAN LPH 8 - Los 309 Fassadenarbeiten Holzrahmenbauwand/ Wandverkleidung OG1+2

Los	Start	Ende	Wochen	KW	20 25								20 26																																							
					13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8
309 Fassadenarbeiten Holzrahmenbauwand/ Wandverkleidung OG1+2																																																				
³⁰⁹ Werk- und Montageplanung Fa. (nach Plan da kein Aufmaß möglich)	14.05.2025	20.06.2025	6 W																																																	
³⁰⁹ Prüfung Werk- und Montageplanung durch OPL	23.06.2025	18.07.2025	4 W																																																	
³⁰⁹ Prüfung Werk- und Montageplanung durch Prüfstatiker	21.07.2025	01.08.2025	2 W																																																	
³⁰⁹ Fertigung	04.08.2025	26.09.2025	8 W																																																	
³⁰⁹ Montage Fassade	29.09.2025	21.11.2025	8 W																																																	
³⁰⁹ Montage Restarbeiten	22.12.2025	16.01.2026	4 W																																																	
★ Gebäude dicht	19.01.2026	23.01.2026	1 W																																																	

WINTERFAUSE
2025 / 2026

★ GEBÄUDE DICHT